

LOCATION 4211 Beatty Rd CITY GASTONIA
 BETWEEN Cove Creek STREET & Toby DR. STREET

| | SIZE | TYPE | LENGTH | INSTALLED | RETIRED | RENEWED |
|-------------------|------|---------|--------|-----------|---------|---------|
| MAIN TO BLDG | 3/4" | Plastic | 158' | 5/25/95 | | |
| MAIN TO PROP LINE | 3/4" | | 31' | | | |
| PROP LINE TO BLDG | 3/4" | | 129' | | | |

ENTERS 4211 BRANCHED INTO:
 TAP SIZE 3/8" PRESSURE 60 P S I INCHES W C. LOCATION South Side of 4211


PRESSURE TEST @ 100 psi For 1/4 Hrs By DT

MAIN - SIZE 6" C.I. BARE STEEL COATED STEEL ✓ PLASTIC YEAR INSTALLED 1995

DEPTH 3 Ft. 0 In LOCATION East Side of Beatty Rd

"A" P/S READING 1.30 TOTAL ANODES 1# 0 17# 0 L.R. # 249006

REMARKS



| Test Station | | |
|--|------|-------|
| Reading & Location | Lead | Volts |
| P/S Pipeline Lead - Red New Service | S | |
| P/S Pipeline Lead - White Existing Main | E | |