

LOCATION 214 Dixon Cir. Apt. A+BCITY GastoniaBETWEEN S. Marleatta ST.STREET & Oak Valley Dr.

STREET

	SIZE	TYPE	LENGTH	INSTALLED	RETIRED	RENEWED
MAIN TO BLDG.						
MAIN TO PROP. LINE						
PROP. LINE TO BLDG.						

ENTERS:


BRANCHED INTO:

TAP SIZE:

PRESSURE _____ PSI _____ INCHES W.C.

LOCATION

PRESSURE TEST: @ _____ PSI FOR _____ HRS. BY _____

MAIN-SIZE 2" C.I. _____ BARE STEEL _____ COATED STEEL ☒ PLASTIC _____ YEAR INSTALLED 1960DEPTH: 2' FT. 0 IN. LOCATION Oak Valley Dr."A" P/S READING 1.079 TOTAL ANODES 1# _____ 17# _____ L.R. # _____REMARKS: Bonded insulator on 3/4" C.I. service line. C.P. # 1845.Readings: Both Apts. A+B were .662 before bond and 1.065 after bonding the insulator.

Test Station		
Reading & Location	Lead	Volts
P/S Pipeline Lead - Red New Service	S	
P/S Pipeline Lead - White Existing Main	E	

ENG. DEPT. USE ONLY