

LOCATION 409 Flint St CITY GASTON

BETWEEN Cedar STREET & Cobb STREET

	SIZE	TYPE	LENGTH	INSTALLED	RETIRED	RENEWED
MAIN TO BLDG	<u>5/8</u>	<u>PX</u>	<u>58</u>			
MAIN TO PROP LINE	<u>5/8</u>		<u>11'</u>			
PROP LINE TO BLDG	<u>5/8</u>		<u>47'</u>			

ENTERS \_\_\_\_\_ BRANCHED INTO \_\_\_\_\_

TAP SIZE 5/8 PRESSURE 60 PSI \_\_\_\_\_ INCHES W.C. LOCATION \_\_\_\_\_

PRESSURE TEST @ 100 PSI FOR 1/4 HRS BY S.E.


MAIN-SIZE 6" C I \_\_\_\_\_ BARE STEEL \_\_\_\_\_ COATED STEEL ☒ PLASTIC \_\_\_\_\_ YEAR INSTALLED 1954

DEPTH 3 FT 0 IN LOCATION \_\_\_\_\_

"A" P/S READING 1.1 TOTAL ANODES 1# 17# LR # 60121604

REMARKS

Used existing Mueller Tee -  
Retire 60' of 3/4 Bare Service  
No main on this section of Flint St.



Test Station		
Reading & Location	Lead	Volts
P/S Pipeline Lead - Red New Service	<u>R: 592</u>	<u>PX</u>
P/S Pipeline Lead - White Existing Main	<u>E</u>	